Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on : 25/05/2021

(As per BOQ) Item No 9

Providing & laying precast drain cover slab of 100 mm thickness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the directions of the Engineer In Charge.(0.9 x 0.60 x 0.1)Data rate

Sl. No.	Description of work	Unit	No.	Length	Breadth	Depth	Quantity	Rate	Amount
				m	m	m			
	Best county-2								
	Vinayaka Temple								
	1st Main Road								
	CH: 0.00m to 30.00m		1	30.00	0.90		27.00		
	CH: 30.00m to 60.00m		1	30.00	0.90		27.00		
	CH: 60.00m to 90.00m		1	30.00	0.90		27.00		
	CH: 90.00m to 120.00m		1	30.00	0.90		27.00		
	CH: 120.00m to 150.00m		1	30.00	0.90		27.00		
	CH: 150.00m to 180.00m		1	30.00	0.90		27.00		
	CH: 180.00m to 210.00m		1	28.00	0.90		25.20		
	CH: 210.00m to 228.40m		0	18.40	0.90		0.00		
	Missing Slab								
	Sai nagar Phase-2								
	2nd Main Rd								
			10	0.60	0.90		5.40		
			8	0.60	0.90		4.32		
			12	0.60	0.90		6.48		
			12	0.60	0.90		6.48		
			9	0.60	0.90		4.86		
			9	0.60	0.90		4.86		
	1st Main Rd								
			8	0.60	0.90		4.32		
			8	0.60	0.90		4.32		
			9	0.60	0.90		4.86		
			9	0.60	0.90		4.86		
	Sai nagar Phase-1								
	1st Cross Rd								
			12	0.60	0.90		6.48		
			10	0.60	0.90		5.40		
			8	0.60	0.90		4.32		
			7	0.60	0.90		3.78		
	2nd Cross Rd								
			8	0.60	0.90		4.32		
			10	0.60	0.90		5.40		
			8	0.60	0.90		4.32		
			11	0.60	0.90		5.94		
					Total Qty		277.92	2449.18	680676.11

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

25/05/21

For I S INFRASTRUCTURES

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ ಜ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-೧೦೬

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on : 28/05/2021

(As per BOQ) Item No 11

Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete. As per the direction of Engineer incharge. (P.No.27, I.No.5.30 of PW, P&IWTD SR 2018-19)

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity	Rate	Amount
	Best county-2								
	Vinayaka Temple								
	1st Main Road								
	CH: 0.00m to 30.00m		1	30.00			30.00		
	CH: 30.00m to 60.00m		1	30.00			30.00		
	CH: 60.00m to 90.00m		1	19.00			19.00		
	Total Qty						79.00		
				Total No. of Kerbs =			176.00	453.24	79770.24

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

28/05/21

For NK INFRASTRUCTURES

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-19

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on : 14/06/2024

(As per BOQ) Item No 1

Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete with all lead and lift as per the direction of engineer-in-charge

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Subhas Chandra Bose Road	CUM					
	CH: 0.00 m to 24.60m		1	24.60		0.30	7.38
	CH: 24.60 m to 47.00m		1	22.40		0.30	6.72
	CH: 47.00 m to 72.70m		1	25.70		0.30	7.71
	CH: 72.70 m to 99.40m		1	26.70		0.30	8.01
	CH: 99.40 m to 125.10m		1	25.70		0.30	7.71
	CH: 125.10 m to 155.10m		1	30.00		0.30	9.00
	CH: 155.10 m to 157.30m		1	2.20		0.30	0.66
	CH: 157.30 m to 187.30m		1	30.00		0.30	9.00
	CH: 187.30 m to 189.50m		1	2.20		0.30	0.66
	CH: 189.50 m to 219.50m		1	30.00		0.30	9.00
	CH: 219.50 m to 249.50m		1	30.00		0.30	9.00
	CH: 249.50 m to 279.50m		1	30.00		0.30	9.00
	CH: 279.50 m to 305.50m		1	26.00		0.30	7.80
	CH: 305.50 m to 335.50m		1	30.00		0.30	9.00
	CH: 335.50 m to 365.00m		1	29.50		0.30	8.85
	Subhas Chandra Bose Road LHS	CUM					
	CH: 201.20 m to 231.20m		1	30.00		0.30	9.00
	CH: 231.20 m to 261.20m		1	30.00		0.30	9.00
	CH: 261.20 m to 291.20m		1	30.00		0.30	9.00
	CH: 291.20 m to 321.20m		1	30.00		0.30	9.00
	CH: 321.20 m to 327.60m		1	6.40		0.30	1.92
	CH: 336.60 m to 366.60m		1	30.00		0.30	9.00
	CH: 366.60 m to 396.60m		1	30.00		0.30	9.00
	CH: 396.60 m to 415.10m		1	18.50		0.30	5.55
	Jyothi Nagara 2nd stage(Naidu Layout)						
	RHS CH:0.00m to 24.70m		1	24.70		0.30	7.41
	CH:24.70 m to 54.70m		1	30.00		0.30	9.00
	CH: 54.70m to 84.70m		1	30.00		0.30	9.00
	CH:84.70 m to 114.70m		1	30.00		0.30	9.00
	CH: 114.70m to 122.90 m		1	8.20		0.30	2.46
	LHS CH:0.00 m to 30.00m		1	30.00		0.30	9.00
	CH:30.00m to 31.90m		1	1.90		0.30	0.57
	CH: 31.90m to 57.70m		1	25.80		0.30	7.74
	CH: 57.70m to 83.10m		1	25.40		0.30	7.62
	CH:83.10m to 108.40m		1	25.30		0.30	7.59
	2nd Cross						
	RHS CH: 0.00m to 30.00m		1	30.00		0.30	9.00
	CH: 30.00m to 31.60m		1	1.60		0.30	0.48

cdfc

G. TECH PVT. LTD. Bangaluru 560 010

For KG INFRASTRUCTURES

All Executive Proprietor

14.6.24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

	CH: 30.00m to 36.60m		1	6.60		0.30	1.98
	Connecting road to Jaaji House						
	LHS CH: 0.00m to 30.00m		1	30.00		0.30	9.00
	CH: 30.00m to 55.50m		1	25.40		0.30	7.62
	RHS CH: 0.00m to 30.00m		1	30.00		0.30	9.00
	CH: 30.00m to 36.50m		1	6.50		0.30	1.95
	Best county-2						
	Vinayaka Temple						
	1st Main Road						
	CH: 0.00m to 30.00m		1	30.00		0.30	9.00
	CH: 30.00m to 60.00m		1	30.00		0.30	9.00
	CH: 60.00m to 90.00m		1	19.00		0.30	5.70
	Total Qty						**1191.30**

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

14.6.21

For I S INFRASTRUCTURES

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಮಲತಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-೧೦೯

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on 04/06/2021

(As per BOQ) Item No 17

Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM ,including clearing of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per Specifications. MORTH Specification No. 502 Complete with all lead and lift and as per the direction of the Engineer-in-Charge.

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		1	30.00	11.00		330.00
	CH: 30.00m to 60.00m		1	30.00	10.90		327.00
	CH: 60.00m to 90.00m		1	30.00	11.00		330.00
	CH: 90.00m to 120.00m		1	30.00	10.50		315.00
	CH: 120.00m to 150.00m		1	30.00	11.00		330.00
	CH: 150.00m to 180.00m		1	30.00	10.50		315.00
	CH: 180.00m to 210.00m		1	30.00	10.70		321.00
	CH: 210.00m to 240.00m		1	30.00	10.50		315.00
	CH: 240.00m to 270.00m		1	30.00	10.50		315.00
	CH: 270.00m to 300.00m		1	30.00	10.30		309.00
	CH: 300.00m to 330.00m		1	30.00	10.45		313.50
	CH: 330.00m to 360.00m		1	30.00	10.70		321.00
	CH: 360.00m to 390.00m		1	30.00	11.50		345.00
	CH: 390.00m to 419.50m		1	29.50	10.55		311.23

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Sai Nagara 1st cross road						
	CH: 0.00m to 30.00m		1	30.00	6.60		198.00
	CH: 30.00m to 60.00m		1	30.00	6.60		198.00
	CH: 60.00m to 90.00m		1	30.00	7.00		210.00
	CH: 90.00m to 120.00m		1	30.00	6.40		192.00
	CH: 120.00m to 150.00m		1	30.00	6.60		198.00
	CH: 150.00m to 180.00m		1	30.00	6.60		198.00
	CH: 180.00m to 210.00m		1	30.00	6.70		201.00
	CH: 210.00m to 236.00m		1	26.00	6.40		166.40
	Bell Mouth CH: 236.00m to 238.40m		1	2.40	9.00		21.60
	Jyoti Nagara 2stage main road						
	5th cross road						
	CH: 0.00m to 30.00m		1	30.00	5.90		177.00
	CH: 30.00m to 60.00m		1	30.00	5.60		168.00
	CH: 60.00m to 87.70m		1	27.70	5.68		157.20
	4th cross road						
	CH: 0.00m to 30.00m		1	30.00	6.10		183.00
	CH: 30.00m to 60.00m		1	30.00	5.60		168.00
	CH: 60.00m to 90.00m		1	30.00	5.80		174.00

04.6.21

FOYS INFRASTRUCTURES

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎ.ಪ. ಬೆಂಗಳೂರು-೫೬

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on 07/06/2021

(As per BOQ) Item No 18

Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MORTH table 500-10 complete in all respects complete as per specifications. Clause 505 of morth V revision using 40/60 TPH capacity H.M.P. with mechanical paver Gr-II (50mm to 75mm) with 4.5% VG-30 Bitumen.complete with all lead and lift as per the direction of engineer-in-charge

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		1	30.00	11.00	0.05	16.50
	CH: 30.00m to 60.00m		1	30.00	10.90	0.05	16.35
	CH: 60.00m to 90.00m		1	30.00	11.00	0.05	16.50
	CH: 90.00m to 120.00m		1	30.00	10.50	0.05	15.75
	CH: 120.00m to 150.00m		1	30.00	11.00	0.05	16.50
	CH: 150.00m to 180.00m		1	30.00	10.50	0.05	15.75
	CH: 180.00m to 210.00m		1	30.00	10.70	0.05	16.05
	CH: 210.00m to 240.00m		1	30.00	10.50	0.05	15.75
	CH: 240.00m to 270.00m		1	30.00	10.50	0.05	15.75
	CH: 270.00m to 300.00m		1	30.00	10.30	0.05	15.45
	CH: 300.00m to 330.00m		1	30.00	10.45	0.05	15.68
	CH: 330.00m to 360.00m		1	30.00	10.70	0.05	16.05
	CH: 360.00m to 390.00m		1	30.00	11.50	0.05	17.25
	CH: 390.00m to 419.50m		1	29.50	10.55	0.05	15.56

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Sai Nagara 1st cross road						
	CH: 0.00m to 30.00m		1	30.00	6.60	0.05	9.90
	CH: 30.00m to 60.00m		1	30.00	6.60	0.05	9.90
	CH: 60.00m to 90.00m		1	30.00	7.00	0.05	10.50
	CH: 90.00m to 120.00m		1	30.00	6.40	0.05	9.60
	CH: 120.00m to 150.00m		1	30.00	6.60	0.05	9.90
	CH: 150.00m to 180.00m		1	30.00	6.60	0.05	9.90
	CH: 180.00m to 210.00m		1	30.00	6.70	0.05	10.05
	CH: 210.00m to 236.00m		1	26.00	6.40	0.05	8.32
	Bell Mouth CH: 236.00m to 238.40m		1	2.40	9.00	0.05	1.08
	Jyoti Nagara 2stage main road						
	5th cross road						
	CH: 0.00m to 30.00m		1	30.00	5.90	0.05	8.85
	CH: 30.00m to 60.00m		1	30.00	5.60	0.05	8.40
	CH: 60.00m to 87.70m		1	27.70	5.60	0.05	7.86
	4th cross road						

For I S INFRASTRUCTURES

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-10೯

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on : 08/06/24

(As per BOQ) Item No 19

Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete with all lead and lift as per the direction of engineer-in-charge

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		1	30.00	11.00		330.00
	CH: 30.00m to 60.00m		1	30.00	10.90		327.00
	CH: 60.00m to 90.00m		1	30.00	11.00		330.00
	CH: 90.00m to 120.00m		1	30.00	10.50		315.00
	CH: 120.00m to 150.00m		1	30.00	11.00		330.00
	CH: 150.00m to 180.00m		1	30.00	10.50		315.00
	CH: 180.00m to 210.00m		1	30.00	10.70		321.00
	CH: 210.00m to 240.00m		1	30.00	10.50		315.00
	CH: 240.00m to 270.00m		1	30.00	10.50		315.00
	CH: 270.00m to 300.00m		1	30.00	10.30		309.00
	CH: 300.00m to 330.00m		1	30.00	10.45		313.50
	CH: 330.00m to 360.00m		1	30.00	10.70		321.00
	CH: 360.00m to 390.00m		1	30.00	11.50		345.00
	CH: 390.00m to 419.50m		1	29.50	10.55		311.23

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Sai Nagara 1st cross road						
	CH: 0.00m to 30.00m		1	30.00	6.60		198.00
	CH: 30.00m to 60.00m		1	30.00	6.60		198.00
	CH: 60.00m to 90.00m		1	30.00	7.00		210.00
	CH: 90.00m to 120.00m		1	30.00	6.40		192.00
	CH: 120.00m to 150.00m		1	30.00	6.60		198.00
	CH: 150.00m to 180.00m		1	30.00	6.60		198.00
	CH: 180.00m to 210.00m		1	30.00	6.70		201.00
	CH: 210.00m to 236.00m		1	26.00	6.40		166.40
	Bell Mouth CH: 236.00m to 238.40m		1	2.40	9.00		21.60
	Jyoti Nagara 2stage main road						
	5th cross road						
	CH: 0.00m to 30.00m		1	30.00	5.90		177.00
	CH: 30.00m to 60.00m		1	30.00	5.60		168.00
	CH: 60.00m to 87.70m		1	27.70	5.68		157.20
	4th cross road						
	CH: 0.00m to 30.00m		1	30.00	6.10		183.00
	CH: 30.00m to 60.00m		1	30.00	5.60		168.00
	CH: 60.00m to 90.00m		1	30.00	5.80		174.00

08/06/24

For I S INFRASTRUCTURES

Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on : 09/06/2021

(As per BOQ) Item No 20

Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete with all lead and lift as per the direction of engineer-in-charge

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		1	30.00	11.00		330.00
	CH: 30.00m to 60.00m		1	30.00	10.90		327.00
	CH: 60.00m to 90.00m		1	30.00	11.00		330.00
	CH: 90.00m to 120.00m		1	30.00	10.50		315.00
	CH: 120.00m to 150.00m		1	30.00	11.00		330.00
	CH: 150.00m to 180.00m		1	30.00	10.50		315.00
	CH: 180.00m to 210.00m		1	30.00	10.70		321.00
	CH: 210.00m to 240.00m		1	30.00	10.50		315.00
	CH: 240.00m to 270.00m		1	30.00	10.50		315.00
	CH: 270.00m to 300.00m		1	30.00	10.30		309.00
	CH: 300.00m to 330.00m		1	30.00	10.45		313.50
	CH: 330.00m to 360.00m		1	30.00	10.70		321.00
	CH: 360.00m to 390.00m		1	30.00	11.50		345.00
	CH: 390.00m to 419.50m		1	29.50	10.55		311.23

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Sai Nagara 1st cross road						
	CH: 0.00m to 30.00m		1	30.00	6.60		198.00
	CH: 30.00m to 60.00m		1	30.00	6.60		198.00
	CH: 60.00m to 90.00m		1	30.00	7.00		210.00
	CH: 90.00m to 120.00m		1	30.00	6.40		192.00
	CH: 120.00m to 150.00m		1	30.00	6.60		198.00
	CH: 150.00m to 180.00m		1	30.00	6.60		198.00
	CH: 180.00m to 210.00m		1	30.00	6.70		201.00
	CH: 210.00m to 236.00m		1	26.00	6.40		166.40
	Bell Mouth CH: 236.00m to 238.40m		1	2.40	9.00		21.60
	Jyoti Nagara 2stage main road						
	5th cross road						
	CH: 0.00m to 30.00m		1	30.00	5.90		177.00
	CH: 30.00m to 60.00m		1	30.00	5.60		168.00
	CH: 60.00m to 87.70m		1	27.70	5.68		157.20
	4th cross road						
	CH: 0.00m to 30.00m		1	30.00	6.10		183.00
	CH: 30.00m to 60.00m		1	30.00	5.60		168.00
	CH: 60.00m to 90.00m		1	30.00	5.80		174.00

09/6/21

AEE Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜ.ಜ.ಎಂ.ಪಾ. ಬೆಂಗಳೂರು-10

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on : 10/06/2021

(As per BOQ) Item No 21

Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision. -using40/60 TPH capacity H.M.P. with Mechanical Paver Gr-II (30 mm to 40 mm) with 5.4% VG-30 Bitumen complete with all lead and lift as per the direction of engineer-in-charge

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		1	30.00	11.00	0.030	9.90
	CH: 30.00m to 60.00m		1	30.00	10.90	0.030	9.81
	CH: 60.00m to 90.00m		1	30.00	11.00	0.030	9.90
	CH: 90.00m to 120.00m		1	30.00	10.50	0.030	9.45
	CH: 120.00m to 150.00m		1	30.00	11.00	0.030	9.90
	CH: 150.00m to 180.00m		1	30.00	10.50	0.030	9.45
	CH: 180.00m to 210.00m		1	30.00	10.70	0.030	9.63
	CH: 210.00m to 240.00m		1	30.00	10.50	0.030	9.45
	CH: 240.00m to 270.00m		1	30.00	10.50	0.030	9.45
	CH: 270.00m to 300.00m		1	30.00	10.30	0.030	9.27
	CH: 300.00m to 330.00m		1	30.00	10.45	0.030	9.41
	CH: 330.00m to 360.00m		1	30.00	10.70	0.030	9.63
	CH: 360.00m to 390.00m		1	30.00	11.50	0.030	10.35
	CH: 390.00m to 419.50m		1	29.50	10.55	0.030	9.34

Sl. No.	Description of work	Unit	No.	Length m	Breadth m	Depth m	Quantity
	Sai Nagara 1st cross road						
	CH: 0.00m to 30.00m		1	30.00	6.60	0.030	5.94
	CH: 30.00m to 60.00m		1	30.00	6.60	0.030	5.94
	CH: 60.00m to 90.00m		1	30.00	7.00	0.030	6.30
	CH: 90.00m to 120.00m		1	30.00	6.40	0.030	5.76
	CH: 120.00m to 150.00m		1	30.00	6.60	0.030	5.94
	CH: 150.00m to 180.00m		1	30.00	6.60	0.030	5.94
	CH: 180.00m to 210.00m		1	30.00	6.70	0.030	6.03
	CH: 210.00m to 236.00m		1	26.00	6.40	0.030	4.99
	Bell Mouth CH: 236.00m to 238.40m		1	2.40	9.00	0.030	0.65
	Jyoti Nagara 2stage main road						
	5th cross road						
	CH: 0.00m to 30.00m		1	30.00	5.90	0.030	5.31
	CH: 30.00m to 60.00m		1	30.00	5.60	0.030	5.04
	CH: 60.00m to 87.70m		1	27.70	5.68	0.030	4.72
	4th cross road						

For S INFRASTRUCTURES

Proprietor

10/06/21

ಸಹಾಯಕ ಆಯುಕ್ತರ ಅಧಿಕಾರಿಗಳು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬೆಂಗಳೂರು-64

CH: 0.00m to 30.00m		1	30.00	6.10	0.030	5.49
CH: 30.00m to 60.00m		1	30.00	5.60	0.030	5.04
CH: 60.00m to 90.00m		1	30.00	5.80	0.030	5.22
CH: 90.00m to 91.50m		1	1.50	5.80	0.030	0.26
3rd cross road						
CH: 0.00m to 30.00m		1	30.00	5.70	0.030	5.13
CH: 30.00m to 60.00m		1	30.00	5.90	0.030	5.31
CH: 60.00m to 90.00m		1	30.00	6.80	0.030	6.12
CH: 90.00m to 95.00m		1	5.00	6.90	0.030	1.04
2nd cross road						
CH: 0.00m to 30.00m		1	30.00	6.20	0.030	5.58
CH: 30.00m to 56.00m		1	26.00	5.60	0.030	4.37
CH: 00.00m to 30.00m		1	30.00	5.80	0.030	5.22
CH: 30.00m to 39.00m		1	9.00	5.80	0.030	1.57
connecting main road						
CH: 0.00m to 30.00m		1	30.00	7.50	0.030	6.75
CH: 30.00m to 60.00m		1	30.00	7.50	0.030	6.75
CH: 60.00m to 90.00m		1	30.00	7.60	0.030	6.84
CH: 90.00m to 120.00m		1	30.00	7.40	0.030	6.66
CH: 120.00m to 135.70m		1	15.70	7.65	0.030	3.60
BHEL Layout 8th cross road						
CH: 0.00m to 30.00m		1	30.00	5.60	0.030	5.04
CH: 30.00m to 60.00m		1	30.00	5.70	0.030	5.13
CH: 60.00m to 90.00m		1	30.00	5.75	0.030	5.18
CH: 90.00m to 120.00m		1	30.00	6.20	0.030	5.58
CH: 120.00m to 139.00m		1	19.00	6.28	0.030	3.58
BHEL Layout 9th cross road						
CH: 0.00m to 30.00m		1	30.00	6.85	0.030	6.17
CH: 30.00m to 60.00m		1	30.00	7.00	0.030	6.30
CH: 60.00m to 90.00m		1	30.00	6.60	0.030	5.94
CH: 90.00m to 120.00m		1	30.00	6.70	0.030	6.03
CH: 120.00m to 150.00m		1	30.00	6.60	0.030	5.94
CH: 150.00m to 161.00m		1	11.00	6.70	0.030	2.21
CH: 0.00m to 30.00m		1	30.00	6.75	0.030	6.08
Laxmaiyya Reddy Layout						
CH: 0.00m to 30.00m		1	30.00	7.00	0.030	6.30
CH: 30.00m to 60.00m		1	30.00	5.80	0.030	5.22
CH: 60.00m to 90.00m		1	30.00	5.60	0.030	5.04
CH: 90.00m to 120.00m		1	30.00	5.80	0.030	5.22
CH: 120.00m to 150.00m		1	30.00	5.70	0.030	5.13
CH: 150.00m to 180.00m		1	30.00	5.75	0.030	5.18
Laxmaiyya Reddy Cross Road						
CH: 0.00m to 30.00m		1	30.00	5.75	0.030	5.18
CH: 30.00m to 31.60m		1	1.60	6.00	0.030	0.29
					Total Qty	379.10

16/1/2024

16/1/2024

12/1/24

For S.S. INFRASTRUCTURES
Proprietor

ಸಹಾಯಕ ಇಂಜಿನಿಯರ್ ಅಭಿವೃದ್ಧಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-106

Name of work:- Improvements to Asphalting to Roads and Drains at Best County, Amba Bhavani Nagara, Amba Bhavani Layout, Prakruthi Layout and Surrounding Areas ward No-03 of Yelahanka division (Package No- 06)

Measurements recorded on 17/06/2021

(As per BOQ) Item No 21

Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete with all lead and lift as per the direction of engineer-in-charge

Sl. No.	Description of work	Unit	No.	Length	Breadth	Depth	Quantity
				m	m	m	
	Road marking Center						
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		1	30.00	0.10		3.00
	CH: 30.00m to 60.00m		1	30.00	0.10		3.00
	CH: 60.00m to 90.00m		1	30.00	0.10		3.00
	CH: 90.00m to 120.00m		1	30.00	0.10		3.00
	CH: 120.00m to 150.00m		1	30.00	0.10		3.00
	CH: 150.00m to 180.00m		1	30.00	0.10		3.00
	CH: 180.00m to 210.00m		1	30.00	0.10		3.00
	CH: 210.00m to 240.00m		1	30.00	0.10		3.00
	CH: 240.00m to 270.00m		1	30.00	0.10		3.00
	CH: 270.00m to 300.00m		1	30.00	0.10		3.00
	CH: 300.00m to 330.00m		1	30.00	0.10		3.00
	CH: 330.00m to 360.00m		1	30.00	0.10		3.00
	CH: 360.00m to 390.00m		1	30.00	0.10		3.00
	CH: 390.00m to 419.50m		1	29.50	0.10		2.95
	Road marking sides						
	Subhas Chandra Bose main road						
	CH: 0.00m to 30.00m		2	30.00	0.10		6.00
	CH: 30.00m to 60.00m		2	30.00	0.10		6.00
	CH: 60.00m to 90.00m		2	30.00	0.10		6.00
	CH: 90.00m to 120.00m		2	30.00	0.10		6.00
	CH: 120.00m to 150.00m		2	30.00	0.10		6.00
	CH: 150.00m to 180.00m		2	30.00	0.10		6.00
	CH: 180.00m to 210.00m		2	30.00	0.10		6.00
	CH: 210.00m to 240.00m		2	30.00	0.10		6.00
	CH: 240.00m to 270.00m		2	30.00	0.10		6.00
	CH: 270.00m to 300.00m		2	30.00	0.10		6.00
	CH: 300.00m to 330.00m		2	30.00	0.10		6.00
	CH: 330.00m to 360.00m		2	30.00	0.10		6.00
	CH: 360.00m to 390.00m		2	30.00	0.10		6.00
	CH: 390.00m to 419.50m		2	29.50	0.10		5.90

For I S INFRASTRUCTURES

17/6/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

CH: 60.00m to 90.00m		1	30.00	0.10		3.00
CH: 90.00m to 120.00m		1	30.00	0.10		3.00
CH: 120.00m to 135.70m		1	15.70	0.10		1.57
Road marking sides						
connecting main road						
CH: 0.00m to 30.00m		2	30.00	0.10		6.00
CH: 30.00m to 60.00m		2	30.00	0.10		6.00
CH: 60.00m to 90.00m		2	30.00	0.10		6.00
CH: 90.00m to 120.00m		2	30.00	0.10		6.00
CH: 120.00m to 135.70m		2	15.70	0.10		3.14
BHEL Layout 8th cross road						
CH: 0.00m to 30.00m		2	30.00	0.10		6.00
CH: 30.00m to 60.00m		2	30.00	0.10		6.00
CH: 60.00m to 90.00m		2	30.00	0.10		6.00
CH: 90.00m to 120.00m		2	30.00	0.10		6.00
CH: 120.00m to 139.00m		2	19.00	0.10		3.80
Road marking Center						
BHEL Layout 9th cross road						
CH: 0.00m to 30.00m		1	30.00	0.10		3.00
CH: 30.00m to 60.00m		1	30.00	0.10		3.00
Road marking sides						
BHEL Layout 9th cross road						
CH: 0.00m to 30.00m		2	30.00	0.10		6.00
CH: 30.00m to 60.00m		2	30.00	0.10		6.00
CH: 60.00m to 90.00m		2	30.00	0.10		6.00
CH: 90.00m to 120.00m		2	30.00	0.10		6.00
CH: 120.00m to 150.00m		2	30.00	0.10		6.00
CH: 150.00m to 161.00m		2	11.00	0.10		2.20
CH: 0.00m to 30.00m		2	30.00	0.10		6.00
Laxmaiyya Reddy Layout						
CH: 0.00m to 30.00m		2	30.00	0.10		6.00
CH: 30.00m to 60.00m		2	30.00	0.10		6.00
CH: 60.00m to 90.00m		2	30.00	0.10		6.00
CH: 90.00m to 120.00m		2	30.00	0.10		6.00
CH: 120.00m to 150.00m		2	30.00	0.10		6.00
CH: 150.00m to 180.00m		2	30.00	0.10		6.00
Laxmaiyya Reddy Cross Road						
CH: 0.00m to 30.00m		2	30.00	0.10		6.00
CH: 30.00m to 31.60m		2	1.60	0.10		0.32
				Total Qty		426.24

Cafe Sanction

Sanction 14/06/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

17/6/2021

FOCUS ENGG. TECH PVT. LTD. Bengaluru 560 010

For FOCUS INFRASTRUCTURES

Executive

Proprietor